1st and Final bill

ame of work: Drinking Water Facilities at Ashwath katte Surrounding area in ward no 13

ork Order No: BBMP/DD/WO/392/2019-20

DB NUMBER: 013-19-000031

timate Cost:30.00 lakhs.

No: BBMP/EE/DD/AS/29/2019-20

No : BBMP/CE/DZ/TS/51/2019-20

ame of Contractor : KRIDL.

DETAILED MEASUREMENTS

l. No.	Description of work	Unit	No.	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate/Unit (Rs.)	Amount (Rs.)
	For Borewell								
1	Geophysical investigation of site for sinking borewell for supplying drinking water to the habitation either through the hand pump, MWS or P.W.S.S. by vertical electrical sounding by adopting venner or schlumbergers's method, including reconnaissance survey of geological formation, Geological investigation of existing ground water in vicinity, its quality, quantity & acceptability of the users indicating the location of site, recommended depth of casing pipe required to seal the top unconsolidated formation including an extra depth of 1.0 mtr in consolidated formation for proper seating of casing pipe, depth of drilling required to cover full depth of aquifer proposed to be tapped, probable yield and other information required including transportation of instrument and accessories to work site, engaging technical personal and labour required etc (P.NO-47, I.NO-9.4, PRED 12-13								
	Premeasument Recorded Vide Page No. 1						3.00		
		Each					3.00	2065.00	6195.00
2	Sinking of borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above 900 CMF & above in all strata including over budern upto 20 m. fixing of casing pipes, collars & cap with necessary cutting, threading & welding including transportation of rig and supporting vehicle, crew charges & cost of consumables etc., complete including yield testing at the final depth with minimum working of compressor for one hour(excluding cost of casing pipes, collars, cap etc.,) (P.NO-47, I.NO-9.1, PRED 12-13 SR)								

AE-13 AEE SSD

Scanned by CamScanner

o.	Description of work	Unit	No.	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate/Unit (Rs.)	Amount (Rs.)
	Premeasument Recorded Vide Page No. 2								
	0.00 to 50.00 Mtr.	Mtr					150.00	315.80	47370.00
	50.00 to 100.00 Mtr.	Mtr					150.00	412.60	61890.00
	100.00 to 150.00 Mtr.	Mtr					150.00	458.35	68752.50
	150.00 to 200.00 Mtr.	Mtr					150.00	484.10	72615.00
	200.00 to 250.00 Mtr.	Mtr					150.00	560.32	84048.00
	250.00 to 300.00 Mtr.	Mtr					150.00	600.49	90073.50
	300.00 to 350.00 Mtr.	Mtr					146.00	622.00	90812.00
	Supplying of ISI Mark 175 mm nominal bore medium black ERW casing pipe of 5mm thick black electric resistance continous welded midle steel tube material confirming to IS 1387/!993 and manufactured from hot rolled steel skelp/stripes in random length of 4 to 7 mtr both ends threaded confirming to IS 554/1985 one end(including of all taxes) (P.NO-III, I.NO-84, PRED 12-13 SR)								
	Premeasument Recorded Vide Page No. 3								
		Rmt					150.00	1325.00	198750.00
	Providing and fixing 250mm dia PVC pipe and as per specification and directions. (BWSSB SR 13-14, P.No.53 I.no.1 of sl.no.11.)								
	Premeasument Recorded Vide Page No. 4								
		Rmt					18.00	1100.00	19800.00
	175 mm dia M.S. Casing cap (P.NO-III, I.NO-85, PRED 12-13 SR)								
	Premeasument Recorded Vide Page No. 5								
		Each					3.00	100.00	300.00
	supply of 175mm M.S collars each (P.NO-III, I.NO-86, PRED 12-13 SR)								
	Premeasument Recorded Vide Page No. 6								
		Each					21.00	150.00	3150.00

AE-13

AE & SSD

Scanned by CamScanner

o.	Description of work	Unit	No.	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate/Unit (Rs.)	Amount (Rs.)
	Supply & delivery at site brand new texmo/innoval/lubi/sabar /Atalanta/calamal/ waterman/Radha make suitable HP deep well submercible pumpset suitable for vertical installation in 150 dia borewells compressing of single stage or multistage CF pump close coupled by means of stainless steel coupling to suitable HP suitable speed totally enclosed and filled with pure drinking water squirrel cage submercible induction motor suitable for operation of 3Ph, 50Hz.380/440 volts AC supply fitted with required accessories such as suction, casing, suction strainers, sand guard. Non return valve etc Complete the pump and motor shall from an integral unit with all the required fittings 15HP/11KW 25 stage (P.NO-XLII, I.NO-41, PWD SR-2018-19)								
	Premeasument Recorded Vide Page No. 7								
		Nos					**3.00**	**63986.90**	**191960.70**
	Providing, laying & jointing GI pipes confirming to IS specification of approved make with fittings such as collars bends elbows tees nipples plugs with cuts threads using white lead & threads for joints wherever necessary as per direction including all lead & lift etc,. complete 'A' grade(excluding cost of fittings) 50mm dia GI pipe (PWD SR-2018-19, P.No.92 I.no. 13.6)								
	Premeasument Recorded Vide Page No. 8								
		Rmtr					**900.00**	**542.72**	**488448.00**
	suppling & fixing of 50mm GI Coller								
	Premeasument Recorded Vide Page No. 9								
		Each					**81.00**	**212.00**	**17172.00**
	Supplying and drawing 3 core PVC Sheathed submersible pump cable manufactured with electrolytic grade copper with flexible copper conductor confirming to table 3 class 5 of IS: 8130-1984 and virgin grade PVC insulation and sheathed suitable for working voltage upto 1100 volts 4 sqmm of 56 strands 0.3mm dia (P.NO-535, I.NO-30 (c), Group A BWSSB 13-14 SR)								

AE-13 AE(SS)

Scanned by CamScanner

I. No.	Description of work	Unit	No.	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate/Unit (Rs.)	Amount (Rs.)
	Premeasument Recorded Vide Page No. 10								
		Rmt					855.00	164.29	140467.95
11	Supplying & delivery at site brand new / Essen / Lotus sunsines/Adarsh/ Gk controls best indigenous make combine energy meter-cum-control panel board unit of size 1200 x 600 x 300 mm minimum mechanically strong and vermin and water proof the unit shall have two detachable doors suitable for operation on 3ph, 50Hz, 380/440 volts, AC supply with spring loaded latch locking with a key ribs should be provided inside the door , canopy apron and louvers ventilators shall be provided the combine energy mtr cum control panel board unit suitable for operation on 3ph, 50Hz, 380/440 AC supply shall be consisted etc,. completed T panel board shall be fabricated on single unit in the above components panel board for suitable pumpset above components panel board for suitable pumpset above 6.50 HP to 15.00 HP with star delta starter (MR)								
	Premeasument Recorded Vide Page No. 11								
		Nos					3.00	14800.00	44400.00
2	Fabricating supplying and mounting MS box of 16 SWG suitable for floor / wall mounting, fully weather proof with provision for better hear description, (providing with hinged front cover, equipped with tamper proof locking arrangements, with suitable size clamps with necessary cable entry pipe with gland and box should be finished 2 coats of red oxide primes paint and finally finished with approved colour enamelled metal paint etc,. complete box of 21600 sq cm (P.NO-530, I.NO-39 b, BWSSB SR 13-14)								
	Premeasument Recorded Vide Page No. 12								
	for 1 borewell								
		Sqm Cm					66000.00		
3	Providing & Fixing of clamps set and borewell cap to the pump (MR)						66000.00	0.34	22440.00
	Premeasument Recorded Vide Page No. 13								
		No's							

Scanned by CamScanner

No.	Description of work	Unit	No.	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate/Unit (Rs.)	Amount (Rs.)
	Supplying & delivery of brand new best make non return valve of size 50mm as per IS: 778/84 with latest amendments with ISI mark (50mm Gate wheel Valve. (PWD SR-2018-19, P.NO.XXV, Sl.no, 647)								
	Premeasument Recorded Vide Page No. 14								
		No's					6.00	1016.95	6101.70
	Supplying and delivery of brand new best make Gate Valve of size 50mm as per IS: 778/84 with latest amendments with ISI mark . 50mm Gate Valve for distributer pipeline. 50mm dia (PWD SR-2018-19, P.NO.XXVI, Sl.no, 661)								
	Premeasument Recorded Vide Page No. 15								
		No's					12.00	1482.21	17786.50
	Providing and fixing of 50mm GI Shortbend to motor (PWD SR-2018-19, P.NO.XXXIX, G.I. Pipe Fittings - ISI Standards Table)								
	Premeasument Recorded Vide Page No. 16								
		No's					6.00	232.14	1392.84
	Providing and fixing of 50mm GI union to the motor (PWD SR-2018-19, P.NO.XXXIX, G.I. Pipe Fittings - ISI Standards Table)								
	Premeasument Recorded Vide Page No. 17								
		No's					6.00	237.12	1422.72
	suppling & fixing of 50mm GI Elbow PWD SR 18-19 XXXIX								
	Premeasument Recorded Vide Page No. 18								
		No's					3.00	111.80	335.40
	Labour charges for erection of new /repaired submersible pumpset along with GI pipes (32/50mm) cable (new submersible pumpset if required will be supplied by the department free of cost and released pump set should be handed over to department) including transportation (each length = 6.00m) (P.No - 564, I.No - 3, BWSSB SR 13-14)								
	Premeasument Recorded Vide Page No. 19								
		Per length					156.00	90.64	14139.84

AE-13

AE SSD

Scanned by CamScanner

No.	Description of work	Unit	No.	Length (m)	Broadth (m)	Depth (m)	Quantity	Rate/Unit (Rs.)	Amount (Rs.)
20	Erection of combined panel board meter board with all necessary materials and labour including providing CC 1:3:6 foundation bed etc,. Complete for basement out door type. (MR)								
	Premeasument Recorded Vide Page No.20								
		No's					3.00	475.00	1425.00
21	Supplying and fixing miniature circuit breakers/isolators in existing MCB distribution boards using necessary fixing materials and wiring complete as required, 40 to 63 Amps DP (P.NO - 526, I.NO - 13D (a), BWSSB SR 13-14)								
	Premeasument Recorded Vide Page No.21								
		No's					3.00	906.40	2719.20
22	Supplying and laying of L.T.U.G Cable having aluminiumconductor PVC insulated shethed galvanised steel wire/ steel tape armoured cable with PVC outer sheathing 1.1 KV class 4 core 16 sqmm cable (confirming to IS 1554) (P.NO - 553, I.NO - 10 (d), BWSSB SR 13-14)								
	Premeasument Recorded Vide Page No.22								
		Mtr					105.00	169.95	17844.75
23	Digging of trenches of 0.6mm x 0.50 Mtrs wide refilling the trench to the required ground level and consolidating etc,. Complete sutting road surfaces (P.NO - 554, I.NO - 12 (b), BWSSB SR 13-14)								
	Premeasument Recorded Vide Page No.23								
		Mtr					105.00	56.65	5948.25
24	Supplying and fixing Class-A GI Pipe on pole/ wall/drain crossing with necessary clamping arrangements for UG Cable of 1.1 KV class 40mm (P.NO - 555, I.NO - 15 (b), BWSSB SR 13-14)								
	Premeasument Recorded Vide Page No.24								
		Mtr					9.00	249.26	2243.34

AE-13

AEE SSD

Scanned by CamScanner

No.	Description of work	Unit	No.	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate/Unit (Rs.)	Amount (Rs.)
	Supplying and fixing wiring earth electrode for grounding conduits, IC cutouts and other equipments on the meter board using 40mm dia 2.90 mm thick GI pipe 2.5 mtr long buried in a pit,/ the pit should be filled with equal proportion of salt and charocal 150 mm alround the pipe to complete depth the connections from the pipe to the condult etc,. is to be established though GI wire of size as per ISI specification 7.3.3 of ISI 732 using 12mm dia boalts, nuts washers and checknuts etc,. the pipe shall have 16 through holes of 122mm dia (P.NO - 552, I.NO - 7 , BWSSB SR 13-14)								
	Premeasument Recorded Vide Page No.25								
		No's					3.00	1699.50	5098.50
	Supply and fixing LT cast iron pot heads suitable for 1.1 KV class 16 sqmmUG cable filled with necessary bitumen/ insulating compound complete with terminals, clamps, bolts nuts and washers etc, (P.NO - 555, I.NO - 16 (b) , BWSSB SR 13-14)								
	Premeasument Recorded Vide Page No.26								
		No's					3.00	271.92	815.76
	Supplying shunt capacitor's confirming to IS 2834, 3phase 400/440 volts grade for power factor improvement of roating machinery capacitor in KVAR rating No's. (MR)								
	Premeasument Recorded Vide Page No.27								
		No's					3.00	1350.00	4050.00
	Providing and fixing Gun Metal Gate wheel valve confirming to IS specification of approved make as per direction including all lead and lift etc,. Complete. 50mm dia (P.NO - 94, I.NO - 13.79.6, PWD SR-2018-19)								
	Premeasument Recorded Vide Page No.28								
		No's					3.00	778.04	2334.12
	Supplying and fixing of polished wood board made of not less than 15mm thick plank on both sides with planks made out on not more than 2 pieces and fixing the same to wall using tapered inverted wooden plugs screws etc., Size 20 x 20 x 2.5 inches (P.NO - 521, I.NO - 2 (f), BWSSB SR 13-14)								

AE-13 AE SSD

Scanned by CamScanner

No.	Description of work	Unit	No.	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate/Unit (Rs.)	Amount (Rs.)
	Premeasument Recorded Vide Page No.29								
		No's					3.00	311.58	934.74
	Erection of pumping machineries PRE SR 12-13 pg 51/10.3.20								
	Premeasument Recorded Vide Page No.30								
		No's					3.00	900.00	2700.00
	KPTCL Deposit charges								
	Premeasument Recorded Vide Page No.31								
		L/S					3.00	13300.00	39900.00
	Borewell registration charges per Rs 1000 each for BWSSB								
	Premeasument Recorded Vide Page No.32								
		Each					3.00	1000.00	3000.00
	KSRRB 300-3. Earthwork excavation by manual means for roads, drains & similar works in ordinary soil invoiving , excavated surface leveled & sides neatly dressed , the disposed earth to be levelled neatly after breaking of clods complete as per specification MORTH/ Chapter 3. (Page No. 144/ Item No. 19.1/ PWD SR 2018-19)								
	Premeasument Recorded Vide Page No.33								
							194.04		
		cum					194.04	207.60	40282.70
	Providing and fixing Chorinated Poly Venyl Chloride (CPVC) pipes conforming to IS 15778 having thermal stability for hot and cold water supply including all CPVC plain and brass threaded fittings, this includes jointing of pipes and fittings with one step solvent cement, trenching, refilling & testing of joints complete. (external work). - 50mm nominal OD pipes (Page No.99, Item No. 13.87.6)								
	Premeasument Recorded Vide Page No.34								
							396.00		
		Rmt					396.00	457.92	181336.32

AE-13

AEE SSD

Scanned by CamScanner

Description of work	Unit	No.	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate/Unit (Rs.)	Amount (Rs.)
Providing and fixing Chorinated Poly Venyl Chloride (CPVC) pipes conforming to IS 15778 having thermal stability for hot and cold water supply including all CPVC plain and brass threaded fittings this includes jointing of pipes and fittings with one step solvent cement, trenching, refilling & testing of joints complete (external work) 25mm nominal OD pipes (Page No. 99, Item No. 13.87.3)								
Premeasument Recorded Vide Page No.35								
						13.50		
	Rmt					**13.50**	**189.74**	**2561.49**
Providing and fixing Chorinated Poly Venyl Chloride (CPVC) pipes conforming to IS 15778 having thermal stability for hot and cold water supply including all CPVC plain and brass threaded fittings including fixing the pipe with clamp at 1.00 mtr spacing. This includes jointing of pipes and fittings with one step CPVC solvent cement and testing of joints complete (internal work exposed on wall) 20mm nominal OD pipes (Page No.99, Item No. 13.87.2)								
Premeasument Recorded Vide Page No.36								
						5.40		
	Rmt					**5.40**	**154.76**	**835.70**
KSRB 13.6.3-6 : Providing and fixing in position brass gate valve with C.I wheel of approved quality (screwed end) 40mm nominal bore including cost of all materials, labour and HOM of equipments with all leads complete as per specifications. Specification No.KBS 13.2.6 / 13.3 (Page No.92 Item No. 13.36)								
Premeasument Recorded Vide Page No.37								
	Each					9.00		
						9.00	**1102.40**	**9921.60**
KSRB 13.6.1-1 : Providing and fixing in position brass bib cock of approved quality 15mm nominal bore including cost of all materials, labour and HOM of equipments with all leads complete as per specifications. Specification No.KBS 13.2.19 / 13.16 (Page No. 91 Item No. 13.23)								
Premeasument Recorded Vide Page No.38								
						9.00		

AE SSD

Scanned by CamScanner

No.	Description of work	Unit	No.	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate/Unit (Rs.)	Amount (Rs.)
		No's					9.00	149.46	1345.14
	Supplying of 40mm dia Elbows (Page No.XXXIX)								
	Premeasument Recorded Vide Page No.39								
							9.00		
		No's					9.00	76.53	688.79
	Supplying of 25mm dia Elbows (Page No.XXXIX)								
	Premeasument Recorded Vide Page No.40								
							9.00		
		No's					9.00	36.15	325.31
	Supplying of 40mm dia Union (Page No.XXXIX)								
	Premeasument Recorded Vide Page No.41						9.00		
		No's					9.00	156.67	1410.01
	Supplying of 25mm dia Union (Page No.XXXIX)								
	Premeasument Recorded Vide Page No.42						9.00		
		No's					9.00	82.57	743.17
	Supplying of 25mm dia Nipple (Page No.XXXIX)								
	Premeasument Recorded Vide Page No.43						9.00		
		No's					9.00	34.03	306.23
	Supplying of 25mm dia Reducer Elbow (Page No.XXXIX)								
	Premeasument Recorded Vide Page No.44						9.00		
		No's					9.00	43.46	391.14
	Supplying of 25mm dia Reducer socket (Page No.XXXIX)								
	Premeasument Recorded Vide Page No.45						9.00		
		No's					9.00	29.83	268.46
	Supplying of 40mm dia Tees (Page No.XXXIX)								
	Premeasument Recorded Vide Page No.46						9.00		
		No's					9.00	106.32	956.86

AE-13

AE& SSD

Scanned by CamScanner

No.	Description of work	Unit	No.	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate/Unit (Rs.)	Amount (Rs.)
	KSRRB M400- Wet Mix Macadam KSRRB M400-17. Providing, laying, spreading and compacting crushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed method of tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications. MORTH Specification No. 406 (P.No-155,I No-20.18 PWD SR 2018-19)								
	For Water supply pipeline								
	Area								
	Near Ashwath Katte		1	30.00	0.70	0.15	3.15		
			1	30.00	0.70	0.15	3.15		
			1	30.00	0.70	0.15	3.15		
			1	30.00	0.70	0.15	3.15		
			1	12.00	0.70	0.15	1.26		
	Benki Muneshwara Temple								
			1	30.00	0.70	0.15	3.15		
			1	30.00	0.70	0.15	3.15		
			1	30.00	0.70	0.15	3.15		
			1	30.00	0.70	0.15	3.15		
			1	12.00	0.70	0.15	1.26		
	Kalyan Nagara 5th Cross								
			1	30.00	0.70	0.15	3.15		
			1	30.00	0.70	0.15	3.15		
			1	30.00	0.70	0.15	3.15		
			1	30.00	0.70	0.15	3.15		
			1	12.00	0.70	0.15	1.26		
		cum					**41.58**	**2001.28**	**83213.22**
	KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite metal coarse aggregates @0.89cum and fine aggregates @ 0.46cum, in foundation mechanically mixed, placed in foundation and compacted by vibration including curing for 14 days including cost of all materials, labour, HOM curing, form works, scaffolding and centering complete as per specifications. (P.No-222,I No-27.18 PWD SR 2018-19)								
	For Water supply pipeline								
	Area								
	Near Ashwath Katte		1	30.00	0.70	0.15	3.15		
			1	30.00	0.70	0.15	3.15		

AE SSD

AE-13

Scanned by CamScanner

No.	Description of work	Unit	No.	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate/Unit (Rs.)	Amount (Rs.)
			1	30.00	0.70	0.15	3.15		
			1	30.00	0.70	0.15	3.15		
			1	12.00	0.70	0.15	1.26		
	Benki Muneshwara Temple								
			1	30.00	0.70	0.15	3.15		
			1	30.00	0.70	0.15	3.15		
			1	30.00	0.70	0.15	3.15		
			1	30.00	0.70	0.15	3.15		
			1	12.00	0.70	0.15	1.26		
	Kalyan Nagara 5th Cross								
			1	30.00	0.70	0.15	3.15		
			1	30.00	0.70	0.15	3.15		
			1	30.00	0.70	0.15	3.15		
			1	30.00	0.70	0.15	3.15		
			1	12.00	0.70	0.15	1.26		
		cum					41.58	5421.90	225442.60
69	Cement concrete pavement.Construction of un-reinforced plain cement concrete pavement, thickness as per design, over a prepared sub base with OPC cement or any other type as per clause 1051.2.2 design mix M20/M30 , with 25mm and down size graded granite metal coarse aggregates and fine aggregtes , with superplastisiser @3lts confirming to IS9103-1999 Reaffirmed-2008 , mixed in a concrete mixer of not less than 0.6 cum capacity and appropriate weigh batcher as per approved mix design, laid in approved fixed side form work (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the form work as per drawing). Spreading the concrete with shovels, rackers compacted using needle, screed and plate vibrator and finished in a continuous operation including provision of contraction, expansion, construction and								
	For Water supply pipeline								
	Area								
	Near Ashwath Katte		1	30.00	0.70	0.15	3.15		
			1	30.00	0.70	0.15	3.15		
			1	30.00	0.70	0.15	3.15		
			1	30.00	0.70	0.15	3.15		
			1	12.00	0.70	0.15	1.26		
	Benki Muneshwara Temple								
			1	30.00	0.70	0.15	3.15		
			1	30.00	0.70	0.15	3.15		
			1	30.00	0.70	0.15	3.15		
			1	30.00	0.70	0.15	3.15		
	Kalyan Nagara 5th Cross		1	12.00	0.70	0.15	1.26		
			1	30.00	0.70	0.15	3.15		

AE-13 AEE SSD

...gmail.com 23240187 ...AGARA,

Scanned by CamScanner

No.	Description of work	Unit	No.	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate/Unit (Rs.)	Amount (Rs.)
			1	30.00	0.70	0.15	3.15		
			1	30.00	0.70	0.15	3.15		
			1	30.00	0.70	0.15	3.15		
			1	12.00	0.70	0.15	1.26		
		cum					41.58	5210.96	216671.72
0	Filling available earth around pipe lines cable in layers not exceeding 20cms, in depth compacting each deposited layer by ramming after watering with lead upto 50m and lift upto 1.5m including cost all labour complete as per specifications (Page No.6 Item No. 2.10)PW,P&IWTD SR 2016-17)								
	Premeasument Recorded Vide Page No.47						153.93		
		Cum					153.93	134.62	20722.06
						Total			2571659.84
						GST Chaarges 12%			308599.18
						KRIDL Charges 4.5%			115724.69
						Grand Total			2995983.71

Assistant Engineer
Ward No-13

Assistant Executive Engineer
Shettyhalli Sub Division

Scanned by CamScanner